

Items of work (grouped under sub-heads the sub works of the estimate)		Unit		Previous		Present Measurement			Total Up-to-date		Remarks
				Qty	Cost	Qty	Rate Rs. Ps.	Cost	Qty	Cost	
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed the disposed earth to be leveled neatly after breaking of clods Complete as per specification and direction of Engineer-in-charge of the work.	Cum				333.20	92.60	24,190/-	333.20	24,190/-	
2	Earthwork excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed the disposed earth to be leveled neatly after breaking of clods Complete as per specification and direction of Engineer-in-charge of the work.	Cum				147.38	100.84	14,861/-	147.38	14,861/-	
3	Providing Granite slabs selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., Complete as per specification and direction of Engineer-in-charge of the work.	Cum				435.60	629.36	274,149	435.60	2,74,149	
4	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.86cum and fine aggregate @ 0.58cum machine mixed, concrete laid in layers not exceeding 15cms. Thick, well compacted, in foundation and plinth, cost of all materials, labour, HOM of machinery, curing Complete as per specification and direction of Engineer-in-charge of the work.	Cum				146.40	4700.04	6,88,086	146.40	6,88,086	
5	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240 kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregate @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15cms. Thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing Complete as per specification and direction of Engineer-in-charge of the work.	Cum				12.96	5250.64	68,048	12.96	68,048	
6	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC) for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Ready mixed Cement concrete M-20 (1:1.5:3) for raft foundation, column footing, main and secondary beams. Complete as per specification and direction of Engineer-in-charge of the work.	Cum				100.17	5750.00	5,75,090	100.17	5,75,090	
7	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery Complete as per specification and direction of Engineer-in-charge of the work.	Q				6.13	7800.80	47,819	6.13	47,819	
8	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour Complete as per specification and direction of Engineer-in-charge of the work.	Sqm				43.20	277.68	12,143	43.20	12,143	
9	Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 10 Km a) Basic rate for haulage of materials as per item No. 17.4/KSRRB : M100-4.1 Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tonne/Km for Rs. 2.00/Km c) Add loading and unloading Complete as per specification and direction of Engineer-in-charge of the work.	Cum				480.58	71.71	34,462	480.58	34,462	
TOTAL								17,40,034		17,40,034	

CERTIFICATE:

- 1 Work done is satisfactory
- 2 There are no departmental issues made to the contractor
- 3 The contractor has cleared all debris from work spot

[Signature]

[Signature]
 ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
 ಶಿಬಿರಕುಲ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
 ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.